



WIS 60 REHABILITATION

Eagle Drive to WIS 181 Roundabout at Y

Ozaukee & Washington County

August 15, 2020

Website Visit https://projects.511wi.gov/wis60/

Department contractors continue to make progress on WIS 60 construction. All grading is complete, all lower layers of asphalt pavement have been placed and asphalt surfacing operations will begin Monday August 17th.

The intersection of County Y closed to all traffic on June 8th and remains scheduled to re-open prior to Labor Day.

Look Ahead (Weather Dependent)

Weeks of August 17th, August 24th

- Begin paving of upper/surface layers of asphalt pavement. Anticipate 10 working days to complete pavement placement.
- Guard rail installation and final restoration.
- Aggregate shouldering
- Pavement Marking, Signing

ASPHALT SURFACE PAVING SCHEDULE - WEEK OF AUGUST 17

Monday Aug. 17th – Eastbound Lane(s) – East Project Limits (WIS 181) to County Y Roundabout

• Includes paving through intersections: Horns Corners Rd., Lizbeth Ln.

Tuesday Aug. 18th – Westbound Lane(s) – East Project limits (WIS 181) to County Y Roundabout

• Includes paving through intersections: Horns Corners Rd., Lizbeth Ln.

Wednesday Aug. 19th – Eastbound Lane(s) – County Y Roundabout to County M (Country Aire Dr.) Thursday Aug. 20th – Westbound Lane(s) – County Y Roundabout to County M (Country Aire Dr.) Friday - Aug. 21st – Continue Paving operations west of County M to west County G (Division)

Traffic Impacts/Detours:

The department appreciates the continued patience of local traffic when approaching contractor operations. Anticipate flagging operations and delay if encountering paving operations as noted above. The department suggests utilizing alternate adjacent routes to avoid delays and will work to post changeable message boards in advance of paving.

- COUNTY Y REMAINS CLOSED TO ALL TRAFFIC ON MONDAY JUNE 8th (Anticipate opening early September)
- WIS 60 remains Closed to all but local traffic between Eagle Drive (Village of Jackson) and WIS 181